BOQ Item No	Description / Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks	Rate Rs.	Amount Rs.
	Detailed Measurement											
15	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46um,Coarse and fine aggregate conforming to IS:383-2016, with Superplastizer at 3 lts conforming to IS 9103-2008. mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a continuous operation including provision of contraction, expansion, construction and longitudinal joints,including groove cutting charges, joint filler, separation membrane of impermiable plastic sheet of 125 micron, sealant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine, and curing including cost of all materials, labour,hire charges of machineries,all lead & lift charges etc., complete as per specifications. -do- with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine aggregate 0.46cum.											
	New CC Road											
	fathima Store road											
	0.00 15.00		1	15.00	4.80	3.80	4.30	0.15	9.68			
	15.00 30.00		1	15.00	3.80	3.50	3.65	0.15	8.21			
	30.00 47.00		1	17.00	3.50	4.20	3.85	0.15	9.82			
	S A Store road											
	0.00 15.00		1	15.00	4.00	3.20	3.60	0.15	8.10			
	7th Cross A R Nagar											
	0.00 15.00		1	15.00	4.00	4.00	4.00	0.15	9.00			
	15.00 30.00		1	15.00	4.00	3.80	3.90	0.15	8.78			
	30.00 46.00		1	16.00	3.80	4.00	3.90	0.15	9.36			
	Samudaya Bhavan Road, Raghuram Layout											
	0.00 15.00		1	15.00	3.40	4.30	3.85	0.15	8.66			
	15.00 30.00		1	15.00	4.30	4.00	4.15	0.15	9.34			
	30.00 45.00		1	15.00	4.00	3.30	3.65	0.15	8.21			
	45.00 60.00		1	15.00	3.30	3.40	3.35	0.15	7.54			
	60.00 75.00		1	15.00	3.40	3.20	3.30	0.15	7.43			
	75.00 90.00		1	15.00	3.20	5.80	4.50	0.15	10.13			
	90.00 102.00		1	12.00	5.80	3.00	4.40	0.15	7.92			
	Cross Road 1, Raghuram Layout											
	0.00 15.00		1	15.00	4.50	4.20	4.35	0.15	9.79			
	15.00 30.00		1	15.00	4.20	4.20	4.20	0.15	9.45			
	30.00 31.00		1	1.00	4.20	4.20	4.20	0.15	0.63			
	Cross Road 2, Raghuram Layout											
	0.00 15.00		1	15.00	3.50	3.50	3.50	0.15	7.88			
	15.00 29.00		1	14.00	3.50	3.40	3.45	0.15	7.25			
	Cross Road 3, Raghuram Layout											
	0.00 15.00		1	15.00	3.50	3.50	3.50	0.15	7.88			
	15.00 30.00		1	15.00	3.50	3.50	3.50	0.15	7.88			
	30.00 37.00		1	7.00	3.50	3.40	3.45	0.15	3.62			
	Marammadevi Temple Road, Raghuram Layout											
	0.00 15.00		1	15.00	3.70	3.40	3.55	0.15	7.99			
	15.00 30.00		1	15.00	3.40	4.00	3.70	0.15	8.33			
	30.00 45.00		1	15.00	4.00	4.10	4.05	0.15	9.11			
	45.00 60.00		1	15.00	4.10	4.00	4.05	0.15	9.11			
	60.00 75.00		1	15.00	4.00	4.10	4.05	0.15	9.11			
	75.00 82.00		1	7.00	4.10	4.40	4.25	0.15	4.46			
	Cross road 4 Raghuram											
	0.00 15.00		1	15.00	2.80	2.85	2.83	0.15	6.36			
	15.00 33.00		1	18.00	2.85	2.70	2.78	0.15	7.49			
	Cross road 5								238.48			

TEJUS CONSULTANTS
Consultant

Assistant Engineer
28/12/2020

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 9

Scanned by TapScanner

Cf 238.48

Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks	Rate Rs.	Amount Rs.
Detailed Measurement												
0.00	15.00		1	15.00	2.60	2.50	2.55	0.15	5.74			
15.00	30.00		1	15.00	2.50	1.80	2.15	0.15	4.84			
30.00	45.00		1	15.00	1.80	1.85	1.83	0.15	4.11			
45.00	60.00		1	15.00	1.85	1.80	1.83	0.15	4.11			
60.00	68.00		1	8.00	1.80	2.00	1.90	0.15	2.28			
Tippu sulthan road MS 2nd cross												
0.00	15.00		1	15.00	4.00	3.90	3.95	0.15	8.89			
15.00	30.00		1	15.00	3.90	3.20	3.55	0.15	7.99			
30.00	45.00		1	15.00	3.20	3.85	3.53	0.15	7.93			
45.00	60.00		1	15.00	3.85	5.00	4.43	0.15	9.96			
60.00	75.00		1	15.00	5.00	5.20	5.10	0.15	11.48			
75.00	91.00		1	16.00	5.20	4.40	4.80	0.15	11.52			
1st cross tippu sulthan												
0.00	15.00		1	15.00	2.80	3.20	3.00	0.15	6.75			
15.00	30.00		1	15.00	3.20	3.50	3.35	0.15	7.54			
30.00	45.00		1	15.00	3.50	3.45	3.48	0.15	7.82			
45.00	60.00		1	15.00	3.45	3.70	3.58	0.15	8.04			
60.00	75.00		1	15.00	3.70	3.90	3.80	0.15	8.55			
75.00	90.00		1	15.00	3.90	3.70	3.80	0.15	8.55			
90.00	105.00		1	15.00	3.70	3.90	3.80	0.15	8.55			
105.00	120.00		1	15.00	3.90	4.30	4.10	0.15	9.23			
120.00	135.00		1	15.00	4.30	5.90	5.10	0.15	11.48			
135.00	150.00		1	15.00	5.90	4.60	5.25	0.15	11.81			
150.00	157.00		1	7.00	4.60	3.60	4.10	0.15	4.31			
3rd main road												
0.00	15.00		1	15.00	3.80	3.50	3.65	0.15	8.21			
15.00	30.00		1	15.00	3.50	3.45	3.48	0.15	7.82			
30.00	45.00		1	15.00	3.45	3.80	3.63	0.15	8.16			
45.00	55.00		1	10.00	3.80	3.85	3.83	0.15	5.74			
3rd main road												
0.00	15.00		1	15.00	3.85	3.70	3.78	0.15	8.49			
15.00	30.00		1	15.00	3.70	3.30	3.50	0.15	7.88			
30.00	45.00		1	15.00	3.30	3.90	3.60	0.15	8.10			
45.00	60.00		1	15.00	3.90	4.90	4.40	0.15	9.90			
60.00	75.00		1	15.00	4.90	5.00	4.95	0.15	11.14			
75.00	80.00		1	5.00	5.00	6.00	5.50	0.15	4.13			
								Total	489.48			
								Qnty to be Ltd	487.98	Cum	5627.84	2746273.36
										TOTAL		9462654.50
										Add 12% GST		1135518.54
										GRAND TOTAL		10598173.04

Chd. & ft

TEJUS CONSULTANTS
Consultant

Assistant Engineer 28/12/2020

Assistant Executive Engineer
Asst. Executive Eng
Project Divisio
Yelahanka Zon
BBMP, Bangalore

Scanned by TapScanner